Completion Report

1	Name of Wok	**Improvements to drain at 2nd main 1st A main 3rd Main road at Difence colony in Ward No 14**
2	Sanctioned Estimate No.& Date	TS No. BBMP/714/13-14 dt 19.2.2014
3	Head of Acount which is Chargeable	Pwd - 2434
4	Enstrument Order No. & Date	
5	Name of Contractor	**TECHNICAL MANAGER (WEST), KRIDL**
6a	Time Stipulated for Completion of work	
b	Delay in execulation of work	
7	Measurement recorded in	MB No 1724 Page No 172023 to 172032
8	check Measurment of the Asst	
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	
	incharge of the work	
10	a) JUNIOR/ ASST. Eng	D.S.Manjunath
	b) Asst. Exe. Engineer	E. Rangaswamy

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings
20.00 Lakhs	1999723.00	—	277.00

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward no.14

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು